



CONSIGLI

Est. 1905

WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE

Week of 3/29/2015

- Installation of drains and excavation in New Music Plaza.
- Preparation for New Music Plaza Slab.
- Install rebar, form, and place grade beams at New Administration Plaza.
- Erection of structural steel fly loft at Auditorium (Building D).
- Installation of new PVC roofing at New Administration and Auditorium.
- Spray fireproofing of New Administration structural steel.
- Installation of CMU elevator shaft in Building B. (ongoing)
- Installation of interior framing in New Administration.
- Installation of HVAC rough-in in New Administration. (ongoing)
- Installation of overhead duct in New Music Room, and 3rd floor of Building B Partial. (ongoing)
- Installation of plumbing rough-in in Dining Commons, New Music Room, New Administration and 3rd floor of Building B Partial. (ongoing)
- Installation of overhead plumbing in Dining Commons, New Music Room, and 3rd floor of Building B Partial. (ongoing)
- Installation of electrical rough-in in Dining Commons, New Music Room, New Administration and 3rd floor of Building B Partial. (ongoing)
- Installation of overhead electrical in Dining Commons, New Music Room, and 3rd floor of Building B Partial. (ongoing)
- Installation of sprinkler rough-in in New Music Room and 3rd floor of Building B Partial. (ongoing)
- Installation of drywall in Dining Commons, and 1st and 2nd floors of Building B Partial. (ongoing)
- Painting on 2nd floor of Building B Partial.
- Installation of electrical rough-in in the crawl space. (ongoing)
- Installation of plumbing rough-in in the crawl space. (ongoing)
- MEP layout and hanger installation in new boiler room (Building E). (ongoing)