



**CONSIGLI**  
*Est. 1905*

## **WINCHESTER HIGH SCHOOL - SCHEDULED WORK** **UPDATE**

### **Week of 5/17/2015**

- Installation of drywall in 2<sup>st</sup> & 3<sup>rd</sup> floor of Building B Partial and Dining Commons. (On-going)
- Painting on 3<sup>rd</sup> floor of Building B Partial, New Music Building and New Administration Building. (On-going)
- Installation of ceiling grid in Dining Commons, New Administration Building and New Music Building.
- Installation of
- Installation of Electrical and Plumbing in wall rough in Auditorium (Building D)
- Structural Steel in Auditorium (Building D).
- Structural Steel at Flyloft.
- Installation of electrical rough-in in the crawl space. (ongoing)
- Installation of plumbing rough-in in the crawl space. (ongoing)
- Installation of Air Vapor Barrier at New Music Building and New Administration Building
- Installation of brick veneer at New Music Building.
- Installation of windows in New Music Building.
- Installation of Overhead HVAC rough in New Administration Building and 1<sup>st</sup> floor of Building B Partial.
- Installation of brick veneer above New Administration Building.
- Demolition and Abatement in Dining Commons wall adjacent to Auditorium (Building D)