



CONSIGLI

Est. 1905

WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE

Week of 8/30/2015

PHASE 1:

- Sitework:
 - Installation of site railings
 - Street-Sweeping site
 - Completion of modular classroom access ramps
 - Removal of fencing along Skillings Road
- Landscaping:
 - Re-seeding grass around school
 - Mulching entrance planter
- Exterior Façade:
 - Completion of Arriscraft at West Auditorium
- Bathrooms:
 - Completion of accelerated fitout of 2nd/3rd floor building B bathrooms for summer of 2015
- Final Cleaning ongoing throughout building
- Furniture move-in ongoing throughout building
- Completing testing of life safety systems

PHASE 2:

- Sitework:
 - Installation of footings/grade beams at building C
- Demolition:
 - Demolition of miscellaneous interior in building E
- Steel Erection:
 - Structural steel bracing install at building C
- Installation of overhead mechanical duct in building C
- Framing interior walls at building C