



CONSIGLI

Est. 1905

WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE

Week of 10/11/2015

- Sitework:
 - Waterproofing of new foundations at building E
 - Excavation for brick shelf at building C west
 - Installation of footings/grade beams at building C west
- Steel Erection:
 - Structural steel infill at mechanical shaft in building C
 - Structural steel bracing install on building E level 1
- Exterior:
 - Frame exterior walls at building C north and building E south
 - Install brick at building E west and building C east
 - Install windows at building C east
- Building C:
 - Install door frames on level 3 and 2
 - Frame walls on level 1
 - Install rough duct on level 2 and 1
 - Install rough electrical on level 3 and 2 (ongoing)
 - Install rough mechanical piping on level 3 and 2 (ongoing)
 - Install rough plumbing on level 3 and 2 (ongoing)
- Building E
 - Remove interior existing MEP's on level 2
 - Selectively demo interior walls on level 2
 - Install rough plumbing on level 1 (ongoing)
- Auditorium:
 - Install theater rigging at stage
 - Install millwork at stage
- No Saturday Work (10/10/15):