



CONSIGLI

Est. 1905

WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE

Week of 2/15/2015

- Removal of snow from site. (ongoing)
- Erection of structural steel bracing, trusses, and fly loft at Auditorium (Building D).
- Installation of new PVC roofing at Dining Commons (Building B).
 - Roofing adhesives produce a strong odor. This is a LEED compliant material, and the VOC content is well below allowable limits.
- Spray fireproofing of Dining Commons and Building B Partial structural steel. (ongoing)
- Installation of interior framing on 3rd floor of Building B. (ongoing)
- Installation of HVAC rough-in on 3rd floor of Building B. (ongoing)
- Installation of plumbing rough-in on 3rd floor of Building B. (ongoing)
- Installation of electrical rough-in on 3rd floor of Building B. (ongoing)
- Place roof concrete at New Music Room.
- Place roof concrete at New Administration.
- Installation of roof blocking at New Administration and New Music Room.
- Installation of electrical rough-in in the crawl space. (ongoing)
- Installation of gas piping in the crawl space. (ongoing)
- MEP layout and hanger installation in new boiler room (Building E).