



CONSIGLI
Est. 1905

WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE

Week of 04/10/2016

- Building C:
 - Install tile wainscoting in corridors level 2
 - Install resilient tile flooring on level 3
 - Install casework on level 2 & 3
 - Install countertops and sinks on level 2 & 3
 - Install fixtures on level 1
 - Install mechanical finishes on all levels
 - Install terracotta veneer on north side
- Building E:
 - MEP connections at D/E Connector
 - Rough MEP work on levels 2 & 3
 - Interior framing on level 2 & 3
 - Painting on level 1
 - Install arriscraft veneer on south side and connector
 - Install brick radius at south side
 - Install curtain walls on south and north sides
- Sitework:
 - Form, rebar, and place building E retaining wall
 - Grading at northwest corner of site
- April Vacation Forecast:
 - Bldg A exterior sachem sign removal over April Vacation
 - Tree removal near teacher's parking lot
 - Fence reconfiguration at northwest corner of site



Bldg E Level 2: Light Fixtures



Bldg E Level 1: Overhead MEP Work



Bldg C Level 3 – Classroom Casework



Bldg D/E Connector: Arriscraft & AVB