



CONSIGLI

Est. 1905

WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE

Week of 05/01/2016

- Building C:
 - Install resilient tile flooring on level 3
 - Install casework on level 1, 2, & 3
 - Install countertops and sinks on level 2
 - Install mechanical finishes/radiators on all levels
 - Install polished concrete on level 1
 - Install exterior caulking at windows
- Building E:
 - MEP connections at D/E Connector
 - Rough MEP work on levels 2 & 3
 - Interior framing on level 2 & 3
 - Painting on level 1
 - Install ceiling grid on level 1
 - Install arriscraft veneer on south side and connector
 - Install brick veneer at north side
 - Install curtain walls on south and north sides
- Sitework:
 - Form, rebar, and place building C loading dock ramp
 - Grading at northwest corner of site for temp parking lot



Bldg E Level 1: Resinous Flooring Install



Bldg E Gym: Drywall/Tape Paint Low Walls



Bldg C Level 3 – Marker Boards & Radiators



NW Corner: Grading for Temp Parking