



CONSIGLI

Est. 1905

WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE **Week of 01/01/2017**

- Building E:
 - Taping and painting is ongoing in the boiler room infill.
 - Resilient flooring and concrete sealing will begin next week.
- Phase 3:
 - AVB installation on the south side of bldg. A is ongoing.
 - Installation of brick veneer on the east and south sides of bldg. A is ongoing.
 - Installation of windows on the east and south sides of bldg. B is ongoing.
 - Installation of the terracotta veneer on the north and south sides of bldg. B is ongoing.
 - Installation of the Arrsicraft veneer on the north side of bldg. B will begin next week.
 - Interior framing in building A is ongoing on the first floor and second floors.
 - Drywall installation in the corridors and classrooms is ongoing on the second and third floors of bldg. B.
 - MEP rough-in and insulation is ongoing in bldg. B on all floors.
- Skillings Field:
 - Grading of the area under the new parking lot is ongoing adjacent to the MBTA tracks.
 - Power washing and prep of pedestrian tunnel to be completed. Excavation of tunnel and installation of tunnel lighting conduit to be installed.
- Weekend Work:
 - None

***Note: Construction Site will be closed on Monday 01/02/16

NOTE: PEDESTRIAN TUNNEL ACCESS UNDER THE MBTA TRACKS FROM SKILLINGS FIELD TO THE HIGH SCHOOL SITE WILL BE CLOSED ON THURSDAY 09/01/16 WHILE SKILLINGS FIELD CONSTRUCTION COMMENCES IN THE ADJACENT AREA



Bldg A South/East: Brick Veneer & AVB



Bldg B East: Terracotta & Windows



Bldg B Level 2: Drywall Installation



Bldg B Roof: Mechanical Rooftop Unit & Screenwall