



CONSIGLI

Est. 1905

WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE **Week of 01/15/2017**

- Building E:
 - Structural steel brace to be installed at boiler room wall.
 - Taping and painting is ongoing in the boiler room infill to follow steel installation.
 - Casework on site and ready for installation.
- Building A:
 - AVB installation on the South & West side of bldg. A is nearing completion.
 - Installation of brick veneer on the South side of bldg. A is complete and ongoing on the West side.
 - Interior metal framing is ongoing on the first floor of bldg. A.
 - MEP rough-in and insulation is ongoing in bldg. A on all floors.
- Building B:
 - Installation of windows on the east and south sides of bldg. B is nearing completion.
 - Installation of the terracotta veneer on the north side of bldg. B is complete, and ongoing on the south side.
 - Installation of the Arriscraft veneer on the north side of bldg. B is ongoing.
 - Drywall installation complete on the second floor and ongoing on the third floor. Taping/mudding is ongoing on the second floor which will be followed by painting.
 - MEP rough-in and insulation is ongoing in bldg. B on all floors.
- Skillings Field:
 - Power washing and prep of pedestrian tunnel to be completed. Excavation of tunnel and installation of tunnel lighting conduit to be installed.
 - Woven Fabric Cap installation ongoing.
- Site:
 - Installation of water filtration system ongoing.
 - Prep work and installation of misc. structures ongoing for future parking and drive areas.
- Weekend Work (Saturday 01/14/17):
 - AVB Installation on Building A



Bldgs B Lvl 2: Taping/Mudding & Pipe Grid Install



Bldg B Lvl 3: Drywall Install in Corridors



Bldg B North: Terracotta & Arriscraft Installation



Bldg A/B Courtyard: Grading & Recharge System Installation