



# CONSIGLI

*Est. 1905*

## **WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE** **Week of 01/22/2017**

- Building E:
  - Structural steel brace installation at boiler room wall.
  - Taping and painting is ongoing in the boiler room infill to follow steel installation.
  - Casework and flooring on site ready for installation.
- Building A:
  - Installation of brick veneer on the south and west sides of bldg. A was completed.
  - Curtain wall installation on the 2 south bump outs of bldg. A to begin next week.
  - Interior metal framing is ongoing on the first floor of bldg. A.
  - MEP rough-in and insulation is ongoing in bldg. A on all floors.
- Building B:
  - Installation of windows on the south sides of bldg. B is nearing completion.
  - Installation of the terracotta veneer on the bldg. B soffits is nearing completion.
  - Installation of the Arriscraft veneer on the north side of bldg. B is ongoing.
  - Drywall installation complete on the second floor and ongoing on the first and third floors.
  - Taping/mudding is ongoing on the second and third floors.
  - Painting has begun on the second floor of bldg. B.
  - MEP rough-in and insulation is ongoing in bldg. B on all floors.
- Skillings Field:
  - Power washing and prep of pedestrian tunnel to be completed. Excavation of tunnel and installation of tunnel lighting conduit to be installed.
  - Woven Fabric Cap installation ongoing.
  - Rough grading of baseball field area is ongoing.
- Site:
  - Installation of water filtration system ongoing.
  - Prep work and installation of misc. structures ongoing for future parking and drive areas.
- Weekend Work (Saturday 01/21/17):
  - Taping of drywall in bldg. B



**Bldgs B North: Terracotta & Arriscraft Installation**



**Bldg B South: Terracotta & Window Installation**



**Bldg A Lvl 1: Metal Stud Framing**



**Bldg B Lvl 2: Painting**