



CONSIGLI

Est. 1905

WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE

Week of 02/12/2017

- Building E:
 - Taping and painting ongoing in the boiler room infill.
 - Casework and flooring installation to begin next week.
- Building A:
 - Curtain wall installation on the 2 south bump outs of bldg. A is ongoing.
 - Installation of windows on the south side of bldg. A is ongoing.
 - Installation of the terracotta veneer on the bldg. A soffits is ongoing.
 - Drywall installation and insulation is ongoing on the third and second floors of bldg. A.
 - MEP rough-in is ongoing in bldg. A on all floors.
 - MEP insulation is ongoing on all floors of bldg. A.
- Building B:
 - Installation of the Arriscraft veneer on the north and east sides of bldg. B is ongoing.
 - Taping/mudding is ongoing on the first floor of bldg. B.
 - Painting is ongoing on the second floor of bldg. B, and will begin on the third floor next week.
 - Ceiling grid installation is ongoing on the second floor of bldg. B.
 - Corridor tile is ongoing on the second floor of bldg. B.
- Skillings Field:
 - Woven Fabric Cap installation ongoing.
 - Rough grading of baseball field area is ongoing.
- Weekend Work (Saturday 02/11/17):
 - Sump Pump Installation in crawlspace



Bldg A South/East: Terracotta & Curtain Walls



Bldg B East: Arriscraft



Bldg B Lvl 2: Corridor Tile



Bldg A Lvl 2: Drywall Installation