



# CONSIGLI

*Est. 1905*

## **WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE** **Week of 02/19/2017**

- Building E:
  - Casework and flooring installation to begin next week.
- Building A:
  - Curtain wall installation on the 2 south bump outs is ongoing.
  - Installation of windows on the south elevation is ongoing, which will be followed by the west elevation.
  - Installation of the terracotta veneer on the south bump outs is ongoing.
  - Drywall installation and insulation is ongoing on the third and second floors.
  - MEP rough-in is ongoing on all floors.
  - MEP insulation is ongoing on all floors.
- Building B:
  - Installation of the Arriscraft veneer on the north and east elevations is ongoing.
  - Taping/mudding is ongoing on the first floor.
  - Painting is ongoing on the third floor.
  - Ceiling grid installation is ongoing on the second and third floors.
  - Corridor tile is ongoing on the second floor.
  - Light fixture installation has begun on the second floor.
- Skillings Field:
  - Woven Fabric Cap installation ongoing.
  - Rough grading of baseball field area is ongoing.
- Weekend Work (Saturday 02/18/17):
  - HVAC insulation in building A
  - Taping/Mudding in building B
  - Painting in custodial space



**Bldg B East: Arrsicraft**



**Bldg A South: Windows & Terracotta**



**Bldg B Lvl 2: Ceiling Grid & Fixtures in Classrooms**



**Bldg B Lvl 3: Paint in Corridors**