



CONSIGLI

Est. 1905

WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE **Week of 02/26/2017**

- Building E:
 - Casework, lockers, and flooring completed.
- Building A:
 - Installation of windows on the south elevation is ongoing, which will be followed by the west elevation.
 - Installation of the terracotta veneer on the south bump outs is ongoing.
 - Drywall installation and insulation is ongoing on the second and third floors.
 - MEP rough-in is ongoing on all floors.
 - MEP insulation is ongoing on the first and second floors.
- Building B:
 - Installation of the Arriscraft veneer on the east and south elevations is ongoing.
 - Taping/mudding is ongoing on the first floor.
 - Painting is ongoing on the third floor.
 - Ceiling grid installation is ongoing on the third floor.
 - Corridor tile is ongoing on the second floor.
 - Light fixture installation is ongoing on the second and third floors.
 - Flooring installation to begin next week on the second floor.
- Skillings Field:
 - Woven Fabric Cap installation ongoing.
 - Rough grading of baseball field area is ongoing.
- Weekend Work (Saturday 02/25/17):
 - Taping/Mudding in building B
 - Electric Fixtures/Fire alarm in building B
 - Miscellaneous masonry punchlist



Bldg B East: Arrsicraft



Bldg E North: Custodial Space



Bldg B Lvl 2: Ceiling Grid & Fixtures in Classrooms



Bldg B Lvl 2/3: Tile Stairwells