



# CONSIGLI

*Est. 1905*

## **WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE** **Week of 3/05/2017**

- Building E – Custodial Space
  - Fire Alarm testing and building code inspection next week.
- Building A:
  - Installation of windows on the south elevation is ongoing, which will be followed by the west elevation.
  - Installation of the terracotta veneer on the south bump outs is ongoing.
  - Installation of the Arriscraft veneer on the east elevation to begin next week.
  - Drywall installation and insulation is ongoing on the first and second floors as well as in stair A.
  - Perforated panels were installed in stair A.
  - Taping/mudding is ongoing on the third floor.
  - MEP rough-in is ongoing on all floors.
  - MEP insulation is ongoing on the first and second floors.
- Building B:
  - Installation of the Arriscraft veneer on the south elevations is ongoing.
  - Installation of the metal panel veneer has begun between the windows.
  - Painting is ongoing on the first floor.
  - Ceiling grid installation has begun on the third floor.
  - Corridor tile is ongoing on the third floor.
  - Light fixture/fire alarm installation is ongoing on the first and second floors.
  - Flooring installation to begin next week on the second floor.
- Skillings Field:
  - Woven Fabric Cap installation ongoing.
  - Rough grading of baseball field area is ongoing.
- Weekend Work (Saturday 03/04/17):



**Bldg B South: Arrsicraft**



**Bldg A First Floor: Drywall Installation**



**Bldg B Lvl 3: Ceiling Grid & Corridor Tile**



**Stair A: Drywall & Perforated Panels**