



# CONSIGLI

*Est. 1905*

## **WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE** **Week of 3/12/2017**

- Building E – Custodial Space
  - Fire Alarm testing and building code inspections were completed this week.
- Building A:
  - Installation of windows on the west elevation is ongoing.
  - Installation of the terracotta veneer on the south bump outs will be completed this week.
  - Installation of the Arriscraft veneer backup system & insulation on the east elevation is ongoing.
  - Drywall installation and insulation is ongoing on the first floor.
  - Taping/mudding is ongoing on the third floor & will begin on the second floor next week.
  - Painting has begun on the third floor.
  - MEP rough-in is ongoing on all floors.
  - MEP insulation is ongoing on the first and second floors.
- Building B:
  - Installation of the Arriscraft veneer backup system & insulation on the south elevation is ongoing.
  - Painting is ongoing on the first floor.
  - Ceiling grid installation is ongoing on the third floor and begun on the first floor.
  - Corridor tile is ongoing on the third floor.
  - Light fixture/fire alarm installation is ongoing on the first and second floors.
  - Flooring installation has begun on the second floor.
- Skillings Field:
  - Woven Fabric Cap installation ongoing.
  - Rough grading of baseball field area is ongoing.
  - Removal of excavated soils is ongoing.
- Weekend Work (Saturday 03/11/17):



**Bldg B East: Arrsicraft Complete**



**Bldg B Lvl 3: Ceiling Grid & Fixtures**



**Bldg B Lvl 2: Corridor Tile & Painting Complete**



**Bldg A Lvl 3: Mudding & Taping**