



CONSIGLI
Est. 1905

WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE

Week of 06/12/2016

- Building C:
 - Install resilient tile flooring on level 2&3
 - Install polished concrete on level 1
 - Install corian sills at windows on levels 1,2, & 3
- Building E:
 - Painting on level 1, 2, & 3
 - Install corridor wall tile on level 1
 - Install ceiling grid on level 1
 - Install light fixtures on level 1
 - Install bathroom tile on level 2
 - Install bathroom fixtures on levels 1 & 2
 - Install toilet partitions and accessories on levels 1 & 2
 - Install storefront doors on level 1
 - Install arriscraft veneer on north side
 - Install brick veneer at north side
 - Install roof flashing at parapet
 - Temporary roofing of north low roof
- Upcoming Work:
 - Move Skanska Construction office to teacher parking lot
 - Removal of building B scaffolding & tarp adjacent to A-Modulars beginning Saturday 06/11/16



Bldg E Level 1: Corridor & Bathroom Tile



Bldg E Level 2: South Corridor



Bldg E East – Arriscraft Install



Bldg C North: Loading Dock