



CONSIGLI

*Est. 1905*

## **WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE**

### **Week of 06/26/2016**

- Building C:
  - The temporary construction stair tower on the east side of bldg C will be disassembled this coming week, and completion of the exterior veneer at this location will follow.
  - Interior finishes will be wrapped up in building C on the third floor and progressing onto the second and third floors.
- Building E:
  - Interior finishes are underway on the first floor of building E and then moving up to the second and third floors respectively.
  - In addition, stair railing install continues in the 5 stairwells with painting/flooring to follow.
  - Removal of the temporary floor protection in the gymnasium continues as work nears completion in the space.
  - Framing and staging for the wall on the exterior north side of building E commenced and the rooftop units on the middle north roof will be set next week with a crane.
- Sitework:
  - Excavation of a trench from the northwest corner to the southwest corner of the site continues for the new underground power lines.
  - Grading continues on the west side of building E in anticipation of the new phase 3 modular classrooms, which are scheduled for arrival and installation in early July.
  - Installation of fencing along Spruce St, Skillings Rd, and eastern perimeter of the site will beginning Tuesday 06/28/16 and public access through the site will no longer be available for the remainder of the summer.
  - Construction trailers and storage units will be moved from their existing locations on the north side of building C to the southeast corner of the site (existing teacher parking lot) beginning Tuesday 06/28/16.
  - Gas Line installation from Spruce Street into the building is scheduled for the week of 7/3/16.
- Sachem Logo Mock-Up:
  - Two temporary sample mockups of the Sachem logo will be installed above the main entrance next week. These samples will be much smaller than the anticipated final logo, with one sample in white and the other in black/red. They are being installed to explore how the different colors are illuminated at night. Note that these are just samples.
- Saturday Work (06/25):
  - Removal of gymnasium floor protection & General cleaning of construction site

**PLEASE NOTE THAT GATES WILL BE CLOSED FOR THE SUMMER WITH NO PUBLIC ACCESS TO THE SITE BEGINNING TUESDAY 06/28/16**



**West Side of Site: Construction Trailer Removal & Excavation**



**Bldg E North: Framing & Brick Veneer**



**Bldg E Level 1– South Corridor**



**Bldg C Level 3: Science Lab**