



CONSIGLI

*Est. 1905*

## **WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE**

### **Week of 07/10/2016**

- Building C:
  - Installation of windows has begun where the temporary construction stair tower was removed on the east side of building C, which will be followed by terracotta installation.
  - Interior finishes were completed on the second floor and have progressed down to the first floor.
  - The demolition of Stair C exterior is ongoing and will be followed by installation of the exterior framing and curtain wall installation.
  - The removal of the temporary partitions separating Building C and Building E will also be commencing.
- Building E:
  - Interior finishes continue to make progress on the first and second floors of Building E, including display cases, wall tile, acoustical ceiling tiles, signage and finish paint.
  - Installation of lockers, bathroom fixtures, and toilet accessories is nearing completion.
  - Stair railings continue to be installed in the (5) stairwells of Building E with painting/flooring to follow.
  - Bleachers will be moved to their final locations in the gymnasium.
  - Framing and brick installation is ongoing on the North elevation of Building E. Final roof installation will proceed on the low and mid roofs following completion of the framing and brick installation.
- Sitework:
  - Paving was completed on the west side of the site and will be followed by installation of the modular trailer plate foundations. New phase 3 modular classrooms have begun arriving onsite, and installation will begin next week.
  - The installation of fencing along Spruce St, Skillings Rd, and the Eastern perimeter of the site was successfully completed. These fences will remain in place for the duration of the summer, and public access through the campus will not be permitted during this time.
  - Excavation for the new structural grade beams along the West elevation of Building A (near the main entrance) and the North elevation of Building B is ongoing and will continue around the perimeter of Buildings A & B.
- Saturday Work (07/09/16):
  - Installing plates for phase 3 modular classrooms on the west side of the site.
  - General cleanup of construction site.
  - Dropping off phase 3 modular classrooms on site.

**PLEASE NOTE THAT THE PERIMETER GATES WILL BE CLOSED THROUGHOUT THE SUMMER RESTRICTING PUBLIC ACCESS WITHIN THE SCHOOL CAMPUS.**



**Bldg C East: Demo of Stair C & Install of Windows at Temp Stair**



**West Side of Site: Paving for Phase 3 Modular Classrooms**



**Building E North: Exterior Framing & Brick Install**



**Building E South: Main Entrance**