



CONSIGLI

*Est. 1905*

## **WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE**

### **Week of 07/17/2016**

- Building C:
  - Installation of windows is underway where the temporary construction stair tower was removed on the east side of building C, which will be followed by terracotta installation.
  - Interior finishes are ongoing on the first floor including resilient flooring, casework/sink installation, and finish paint.
  - The demolition of Stair C exterior is ongoing and will be followed by installation of the exterior framing and curtain wall installation.
  - The temporary partitions separating Building C & B were removed and demolition of existing MEPs above the ceiling in the corridors has begun on all levels.
- Building E:
  - Interior finishes continue to progress on the first and second floors of Building E, including display cases, wall tile, acoustical ceiling tiles, and finish paint.
  - Installation of lockers, bathroom fixtures, and toilet accessories is nearing completion.
  - Stair railings continue to be installed in the (5) stairwells of Building E with painting/flooring to follow.
  - Bleachers will be moved to their final locations in the gymnasium.
  - Framing and brick installation is ongoing on the North elevation of Building E. Final roof installation will proceed on the low and mid roofs following completion of the framing, brick installation, and roof screen installation.
- Sitework:
  - The new phase 3 modular classroom installation is underway and will continue followed by moving furniture in and fitting out the spaces.
- Phase 3:
  - Rebar and formwork installation for the new structural grade beams along the West elevation of Building A (near the main entrance) and the North elevation of Building B is ongoing and will continue around the perimeter of buildings A & B.
  - Overhead MEPs were removed from third floor of building B and interior demolition is ongoing. Overhead MEPs will continue to be dropped on the second floor of building B followed by demolition of the interior space.
- Saturday Work (07/16/16):
  - General cleanup of construction site.
  - Demolition of the exterior brick at stair C and the interior of building B.
  - Installation of AVB and brick on the north wall of building E above the mid roof.
  - Setup of phase 3 modular classrooms on the west side of the site.

**PLEASE NOTE THAT THE PERIMETER GATES WILL BE CLOSED THROUGHOUT THE SUMMER RESTRICTING PUBLIC ACCESS WITHIN THE SCHOOL CAMPUS.**



**Bldg B North: Demo of Stair C & Grade Beam Install**



**West Side of Site: Setup of Phase 3 Modular Classrooms**



**Building E East: Grading & Site Prep**