



CONSIGLI

Est. 1905

WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE

Week of 08/28/2016

- Building C:
 - All interior spaces are completed, cleaned, and furniture has been installed.
 - Curtainwall and brick veneer installation will be completed on the exterior of stair C.
- Building E:
 - Arriscraft installation is ongoing on the north wall of building E. Roofing was completed at the mid-level and low roofs on the north side of building E.
- Sitework:
 - Hydroseeding of the site will be completed next week.
 - Placement of the concrete topping slab at the music plaza will be completed on Monday of next week.
 - Please Note - The town's new water service project will be working Monday to Wednesday after 5:00 pm on Spruce Street adjacent to the High School project.
- Phase 3:
 - Interior demolition of the first floor of building B is nearing completion, while interior demolition of building A is ongoing.
 - Demolition of all existing boiler room equipment in building E is ongoing.
 - Structural steel installation at the west veneer of building A adjacent to the main entrance and at the existing boiler room infill at the north side of building E.
 - Demolition of the exterior brick veneer along the perimeter of buildings A & B is ongoing.
- Saturday Work (08/27/16):
 - Installation of curtainwall at Stair C.
 - Installation of brick at Stair C.
 - Demolition of exterior veneer at building A & B.
 - Line striping on Skillings Road and final grading of site.
 - Removal of temporary fencing along Skillings Road & opening of the teacher parking / pedestrian path running between the modular classrooms and MBTA tracks.

NOTE: PEDESTRIAN TUNNEL ACCESS UNDER THE MBTA TRACKS FROM SKILLINGS FIELD TO THE HIGH SCHOOL SITE WILL BE CLOSED ON THURSDAY 09/01/16 WHILE SKILLINGS FIELD CONSTRUCTION COMMENCES IN THE ADJACENT AREA