



CONSIGLI
Est. 1905

WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE
Week of 10/09/2016

- Building E:
 - Installation of structural steel at the existing boiler room will be completed.
 - Placement of concrete slab at existing boiler room infill.
- Phase 3:
 - Demolition of the exterior brick veneer at the south & east sides of building A was completed.
 - Exterior framing and sheathing of the north side of bldg B and west side of bldg A is ongoing.
 - Structural steel installation at the interior building B braces will begin next week.
 - Formwork & rebar installation will continue at the perimeter grade beams on south side of bldg. B.
 - Interior framing in building B is ongoing on all floors.
 - MEP rough-in above ceiling is ongoing in bldg. B.
 - Preparation for removal of the existing roof on building B.
 - Paving extension at phase 2/3 modulars scheduled for Wednesday.
- Skillings Field:
 - The high school project has mobilized to the Skillings Field site and rough grading and setting utilities is ongoing.

NOTE: PEDESTRIAN TUNNEL ACCESS UNDER THE MBTA TRACKS FROM SKILLINGS FIELD TO THE HIGH SCHOOL SITE WILL BE CLOSED ON THURSDAY 09/01/16 WHILE SKILLINGS FIELD CONSTRUCTION COMMENCES IN THE ADJACENT AREA



Bldg A South: Exterior Framing & Bracing



Bldg B North: Exterior Sheathing



Bldg B Lvl 3: MEP Rough-In