



CONSIGLI

Est. 1905

WINCHESTER HIGH SCHOOL – SCHEDULED WORK UPDATE **Week of 12/11/2016**

- Building E:
 - Installation of the windows at the north side of bldg E.
 - Roof edge cap to be installed at the perimeter of the low roof.
 - Mechanical rough-in ongoing, which will be followed by drywall installation.
- Phase 3:
 - Exterior framing and sheathing was completed on the south side of bldg A.
 - AVB installation on the west and south sides of bldg B and south side of bldg A ongoing.
 - Installation of brick veneer is ongoing on the east side of bldg B, which will be followed by the south side of bldg B.
 - Installation of curtain walls on the east side of bldg B & windows on the north side of bldg. B is ongoing.
 - Interior framing in building A is ongoing on the third and second floors.
 - MEP rough-in above ceiling and in-wall is ongoing in bldg. B on all floors.
 - Installation of the bldg. A roof is ongoing.
- Skillings Field:
 - Grading of the area under the new parking lot is ongoing adjacent to the MBTA tracks.
 - Installation of the fabric cap over the culverts has begun, which will be followed by backfilling of the soil.
 - Paving of the parking lot at Skillings Field will begin next week.
 - Power washing and prep of pedestrian tunnel to be completed. Excavation of tunnel and installation of tunnel lighting conduit to be installed.
- Weekend Work:
 - Roofing of bldg A will be ongoing on Saturday 12/10/16.

NOTE: PEDESTRIAN TUNNEL ACCESS UNDER THE MBTA TRACKS FROM SKILLINGS FIELD TO THE HIGH SCHOOL SITE WILL BE CLOSED ON THURSDAY 09/01/16 WHILE SKILLINGS FIELD CONSTRUCTION COMMENCES IN THE ADJACENT AREA



Bldg A Lvl 3: Interior Framing & Mechanical Rough



Bldg B Roof



Skillings Field: Prep for Culvert Fabric Cap



Bldg E North: Brick Installation